

**FIRST QUARTER 2009 REPORTING SUMMARY NOTES
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

Notes:

1. For Dioxins and Furans, laboratory results may have been reported in picograms/liter (pg/L). However, the permit limit is stated in micrograms/liter (µg/L). To evaluate permit compliance, the laboratory results have been converted to µg/L, as necessary, to calculate the TCDD TEQ.
2. TCDD TEQs for the purpose of determining permit compliance are the sum of the products of the detected dioxin congener concentration multiplied by that congener's TEF. The resulting compliance TCDD TEQ does not include those congener concentrations that are reported as DNQ, as specified on Page 40 of the NPDES permit.
3. For some sample dates, pH was determined with a field instrument and was noted as such. These results were not validated. Since pH does not have an RL, the possible pH range is shown in the RL column.
4. The NPDES permit limit or benchmark limit for mercury of 0.10 µg/L (Outfalls 001, 002, 011, 018 and 019) and 0.13 µg/L (Outfalls 003-010) are not achievable by the laboratory; therefore, the laboratory reporting limit of 0.20 µg/L was used to determine compliance.
5. All of the following abbreviations and/or notes may not occur on every table.

-92.9 +/-200	A negative radiochemical analytical result indicates the count rate of the sample was less than the background condition
\$	reported result or other information was incorrectly reported by the laboratory; result was corrected by the data validator
--	based on validation of the data, a qualifier was not required
-/-	no permit limit established for daily maximum or monthly average
<(value)	analyte not detected at a concentration greater than or equal to the DL, MDL, or RL (see laboratory report for specific detail)
*	result not validated
*1	improper preservation of sample
*2	the ICP/MS ppb check standard was recovered above the control limit; therefore, the constituent detected was qualified as estimated (J)
*3	initial and or continuing calibration recoveries were outside acceptable control limits
*5	blank spike/blank spike duplicate relative percent difference was outside the control limit

**FIRST QUARTER 2009 REPORTING SUMMARY NOTES
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

*10	value was estimated detect or estimated non detect (J,UJ) due to deficiencies in quantitation of the constituent including constituents reported by the laboratory as Estimated Maximum Possible Concentration (EMPC) values
*11	no calibration was performed for this compound; result is reported as a tentatively identified compound (TIC)
*II, *III	unusual problems found with the data that have been described in Section II, "Sample Management," or Section III, "Method Analysis." The number following the asterisk (*) will indicate the report section where a description of the problem can be found
ANR	analysis not required; e.g., constituent or outfall was not required by the permit to be sampled and analyzed (annual, semi-annual, etc.)
B	laboratory method blank contamination
C	calibration %RSD or %D were noncompliant
C5	Calibration verification %R was outside method control limits
%D	percent difference between the initial and continuing calibration relative response factors
deg F	degrees Fahrenheit
DL	detection limit
DNQ	detected but not quantified (constituent value greater than or equal to the laboratory method detection limit and less than the laboratory reporting limit)
E	duplicates show poor agreement
H	holding time was exceeded
I	ICP interference check solution results were unsatisfactory
J	estimated value
K	The sample dilution's set-up did not meet the oxygen depletion criteria of at least 2 mg/l. Therefore, the reported result is an estimated value only.
L2	the laboratory control sample %R was below the method control limits
L	laboratory control sample %R was outside control limits
LOD	limit of detection
M1	matrix spike (MS) and/or MS duplicate were above the acceptance limits due to sample matrix interference
M2	the MS and/or MS duplicate were below the acceptance limits due to sample matrix interference
MDL	method detection limit
MGD	million gallons per day
MHA*	Due to high level of analyte in the sample, the MS/MSD calculation does not provide useful spike recovery information.
mg/L	milligrams per liter
ml/L/hr	milliliters per liter per hour
NA	not applicable; no permit limit established for the constituent and/or outfall

**FIRST QUARTER 2009 REPORTING SUMMARY NOTES
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

ND	analyte value less than the LOD or MDL
NM	not measured or determined
NTU	nephelometric turbidity unit
p	relative percent difference (RPD) is outside control limits
pCi/L	picocuries per liter
pg/L	picograms per liter
Q	matrix spike recovery outside of control limits
R	as a validation qualifier, results are rejected; the presence or absence of analyte cannot be verified
R	(reason code in parentheses) %R for calibration not within control limits
RL	laboratory reporting limit
RL-1	reporting limit raised due to sample matrix effects
%RSD	percent relative standard deviation
S	surrogate recovery was outside control limits
TEQ	toxic equivalent
T	presumed contamination, as indicated by a detect in the trip blank
TU _c	toxicity units (chronic)
U	result not detected
µg/L	micrograms per liter
UJ	result not detected at the estimated reporting limit
umhos/cm	micromhos per centimeter
WHO TEF	World Health Organization toxic equivalency factor
^	analysis not completed due to hold time exceedence or insufficient sample volume

OUTFALL 001 (South Slope below Perimeter Pond)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Benchmark Limit Daily Max/Monthly Avg	2/16/2009		
			RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY					
Gross Alpha	pCi/L	15/-	5.5 ± 1.6	1.1	J (H,C)
Gross Beta	pCi/L	50/-	4.9 ± 1.1	1.2	J (H)
Strontium-90	pCi/L	8.0/-	0.06 ± 0.28	0.49	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.48 ± 0.39	0.80	U
Tritium	pCi/L	20000/-	-50 ± 170	300	U
Uranium, Total	pCi/L	20/-	0.547 ± 0.066	0.42	J (H,DNQ)
Potassium-40	pCi/L	-/-	-80 ± 1600	300	UJ (H)
Cesium 137	pCi/L	-/-	2.6 ± 9.8	18	UJ (H)

OUTFALL 002 (South Slope below R-2 Pond)

FIRST QUARTER 2009 REPORTING SUMMARY
 THE BOEING COMPANY
 SANTA SUSANA FIELD LABORATORY
 NPDES PERMIT CA0001309

January 1 through March 31, 2009

ANALYTE	UNITS	Benchmark Limit Daily Max/Monthly Avg	2/16/2009		
			RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY					
Gross Alpha	pCi/L	15/-	6.8 ± 2.3	2.4	J (H,C)
Gross Beta	pCi/L	50/-	5.4 ± 1.1	1.2	J (H)
Strontium-90	pCi/L	8.0/-	-0.01 ± 0.30	0.53	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.78 ± 0.31	0.57	J (DNQ)
Tritium	pCi/L	20000/-	230 ± 190	300	U
Uranium, Total	pCi/L	20/-	0.483 ± 0.052	0.21	J (H,DNQ)
Potassium-40	pCi/L	-/-	-100 ± 3800	200	UJ (H)
Cesium 137	pCi/L	-/-	-4 ± 10	19	UJ (H)

OUTFALL 004 (SRE)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Permit Limit Daily Max/Monthly Avg	2/6/2009			2/16/2009		
			RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY								
Gross Alpha	pCi/L	15/-	2.2 ± 1.1	1.2	J (C,H,DNQ)	1.4 ± 1.1	1.6	UJ (H,C)
Gross Beta	pCi/L	50/-	13.7 ± 1.7	1.1	J (H)	7.2 ± 1.2	1.1	J (H)
Strontium-90	pCi/L	8.0/-	0.21 ± 0.38	0.64	U	0.14 ± 0.25	0.43	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.58 ± 0.33	0.71	U	0.31 ± 0.43	0.69	U
Tritium	pCi/L	20000/-	20 ± 190	340	U	-10 ± 170	310	U
Uranium, Total	pCi/L	20/-	0.518 ± 0.059	0.42	J (DNQ)	0.594 ± 0.071	0.21	J (DNQ,H)
Potassium-40	pCi/L	-/-	-90 ± 770	280	U	-90 ± 3400	200	UJ (H)
Cesium 137	pCi/L	-/-	0.6 ± 7.5	14	U	1.1 ± 7.0	13	UJ (H)

OUTFALL 006 (FSDF-2)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Permit Limit Daily Max/Monthly Avg	1/24/2009			2/6/2009			2/13/2009		
			RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY											
Gross Alpha	pCi/L	15/-	0.3 ± 1.0	1.9	UJ (C,H)	1.3 ± 1.0	1.5	UJ (C,H)	2.7 ± 1.2	1.2	J (H,DNQ,C)
Gross Beta	pCi/L	50/-	6.6 ± 1.1	0.9	J (H)	3.01 ± 0.90	1.1	J (H,DNQ)	4.3 ± 1.0	1.1	J (H)
Strontium-90	pCi/L	8.0/-	-0.12 ± 0.37	0.65	U	0.77 ± 0.53	0.82	U	0.04 ± 0.50	0.86	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.32 ± 0.33	0.75	U	0.32 ± 0.40	0.88	U	-0.13 ± 0.37	0.85	U
Tritium	pCi/L	20000/-	30 ± 170	290	U	-120 ± 180	340	U	220 ± 200	310	U
Uranium, Total	pCi/L	20/-	0.235 ± 0.028	0.21	J (H,DNQ)	0.13 ± 0.014	0.21	U	0.435 ± 0.051	0.21	J (H,DNQ)
Potassium-40	pCi/L	-/-	-90 ± 3700	300	UJ (H)	-50 ± 230	250	U	-60 ± 680	250	UJ (H)
Cesium 137	pCi/L	-/-	0.2 ± 7.7	14	UJ (H)	-0.4 ± 6.5	13	U	-0.9 ± 7.9	15	UJ (H)

OUTFALL 008 (Happy Valley Drainage)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Benchmark Limit Daily Max/Monthly Avg	2/16/2009		
			RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY					
Gross Alpha	pCi/L	15/-	1.9 ± 1.3	1.9	UJ (H,C)
Gross Beta	pCi/L	50/-	4.7 ± 1.1	1.4	J (H)
Strontium-90	pCi/L	8.0/-	0.34 ± 0.46	0.76	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.19 ± 0.34	0.73	U
Tritium	pCi/L	20000/-	300 ± 200	310	U
Uranium, Total	pCi/L	20/-	0.549 ± 0.062	0.21	J (H, DNQ)
Potassium-40	pCi/L	-/-	-50 ± 380	240	UJ (H)
Cesium 137	pCi/L	-/-	3.2 ± 8.8	16	UJ (H)

OUTFALL 009 (WS-13 Drainage)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Benchmark Limit Daily Max/Monthly Avg	1/5/2009			2/6/2009			2/13/2009		
			RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY											
Gross Alpha	pCi/L	15/-	3.1 ± 1.9	2.6	J (R)	0.96 ± 0.80	1.2	UJ (C,H)	4.6 ± 1.3	1	J (H,C)
Gross Beta	pCi/L	50/-	3.9 ± 0.93	0.94	J (DNQ)	0.73 ± 0.67	1	UJ (H)	3.35 ± 0.91	1	J (H,DNQ)
Strontium-90	pCi/L	8.0/-	0.24 ± 0.41	0.69	U	0.36 ± 0.41	0.66	U	-0.2 ± 0.47	0.83	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.228 ± 0.314	0.66	U	0.42 ± 0.37	0.78	U	0.52 ± 0.30	0.61	U
Tritium	pCi/L	20000/-	-130 ± 170	310	U	10 ± 190	340	U	-80 ± 170	310	U
Uranium, Total	pCi/L	20/-	1.25 ± 0.13	0.21	J (H)	0.228 ± 0.027	0.42	U	0.319 ± 0.037	0.21	J (H,DNQ)
Potassium-40	pCi/L	-/-	-70 ± 460	270	U	-80 ± 510	270	U	0.1 ± 96	220	UJ (H)
Cesium 137	pCi/L	-/-	1.4 ± 7.2	13	U	0.3 ± 7.3	14	U	0.6 ± 7.2	14	UJ (H)

OUTFALL 010 (Building 203)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Permit Limit Daily Max/Monthly Avg	1/24/2009			2/6/2009			2/13/2009		
			RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER	RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY											
Gross Alpha	pCi/L	15/-	0.44 ± 0.89	1.6	UJ (H,C)	0.77 ± 0.96	1.6	UJ (C,H)	1.3 ± 1.2	1.7	UJ (H,C)
Gross Beta	pCi/L	50/-	4.36 ± 0.96	0.99	J (H)	4.8 ± 1.0	1.1	J (H)	4.2 ± 1.0	1.1	J (H)
Strontium-90	pCi/L	8.0/-	0.12 ± 0.38	0.64	U	0.52 ± 0.64	1	U	0.36 ± 0.48	0.79	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.15 ± 0.30	0.71	U	0.19 ± 0.32	0.76	U	0.00 ± 0.32	0.74	U
Tritium	pCi/L	20000/-	30 ± 170	290	U	-80 ± 180	330	U	30 ± 180	310	U
Uranium, Total	pCi/L	20/-	0.176 ± 0.021	0.21	UJ (H)	0.266 ± 0.029	0.21	J (DNQ)	1.21 ± 0.13	0.21	J (H)
Potassium-40	pCi/L	-/-	-90 ± 620	250	UJ (H)	-100 ± 1900	300	U	-80 ± 5200	300	UJ (H)
Cesium 137	pCi/L	-/-	-1.2 ± 7.4	14	UJ (H)	0 ± 7.5	14	U	2.8 ± 7.0	13	UJ (H)

OUTFALL 011 (Perimeter Pond Weir)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Permit Limit Daily Max/Monthly Avg	2/16/2009		
			RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY					
Gross Alpha	pCi/L	15/-	4.7 ± 1.4	1.1	J (C,H)
Gross Beta	pCi/L	50/-	5.5 ± 1.1	1.2	J (H)
Strontium-90	pCi/L	8.0/-	-0.11 ± 0.25	0.47	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.39 ± 0.34	0.74	U
Tritium	pCi/L	20000/-	-40 ± 170	310	U
Uranium, Total	pCi/L	20/-	0.358 ± 0.039	0.21	J (H,DNQ)
Potassium-40	pCi/L	-/-	-100 ± 3300	300	UJ (H)
Cesium 137	pCi/L	-/-	0 ± 9.4	18	UJ (H)

OUTFALL 018 (R-2 Spillway)

**FIRST QUARTER 2009 REPORTING SUMMARY
THE BOEING COMPANY
SANTA SUSANA FIELD LABORATORY
NPDES PERMIT CA0001309**

January 1 through March 31, 2009

ANALYTE	UNITS	Permit Limit Daily Max/Monthly Avg	2/16/2009		
			RESULT	MDA	VALIDATION QUALIFIER
RADIOACTIVITY					
Gross Alpha	pCi/L	15/-	2.2 ± 1.9	3	UJ (H,C)
Gross Beta	pCi/L	50/-	3.4 ± 1.5	2.1	J (H,DNQ)
Strontium-90	pCi/L	8.0/-	0.05 ± 0.25	0.44	U
Total Combined Radium-226 & Radium 228	pCi/L	5.0/-	0.62 ± 0.39	0.81	U
Tritium	pCi/L	20000/-	740 ± 230	310	--
Uranium, Total	pCi/L	20/-	0.475 ± 0.055	0.21	J (H,DNQ)
Potassium-40	pCi/L	-/-	-90 ± 18000	300	UJ (H)
Cesium 137	pCi/L	-/-	-0.6 ± 7.8	15	UJ (H)